

Concrete Cylinder Compression Test Report

ATL Project No.: **183922****Project:** Keystone Concrete Products Shop**Contractor:** Keystone Concrete Products, Inc**Reported To:** Keystone Concrete Products, Inc**Attention:** Shop Foreman**Pour Location:** MS2C; Magnum Stone**Date Poured:** 02-26-24**Date Received:** 03-11-24**Concrete Class, PSI:** 4000 AE**Supplier:** Keystone Concrete**P.O. No.:****Report Date(s):** 03-12-24

03-25-24

Date(s) To Be Tested: 03-12-24

03-25-24

Slump, in.:**Air Content, %:** 6.6**Temperature, °F:** 79.2

Compressive Strength Test Results

Cylinder Size, in.: 4 x 8 in

Cylinder Number	Cross Sectional Area, Sq In	Maximum Load, Pounds	Unit Load, PSI	Age At Test, Days
1	12.57	57,470	4570	15
2	12.57	58,270	4640	15
3	12.57	70,050	5570	28
4	12.57	69,790	5550	28

Specification Requirements at: 3000 at 7 days age, 4000 at 28 days age**Cylinders Molded By:** Client**Tested By:** Erik**Remarks:** Batch Size:2.0 Yds, Spread 18Cement: BUZZI, 782 Lbs, Slag York Bldg Prod. 422 Lbs., Sand York Bldg Prod. 3090 Lbs., Stone #57 New Ent. 1645 Lbs., Stone 1/4" New Ent. 1385 Lbs., Well Water 75 Gal.;
Admixtures: Adva Flo 600 56 oz., Daravair 14 oz.**CC via Fax**

Shop Foreman

office@keystoneconcreteproducts.com

Respectfully Submitted,
AMERICAN TESTING LABORATORIES, INC.*Kamille K. Beittel***Confidentiality Notice:**

The information contained in the facsimile message, and in any accompanying documents, constitutes confidential information which belongs to American Testing Laboratories, Inc. and its subsidiaries. This information is intended for the use of the individual or entity named above. If you are not the intended recipient of this information, you are hereby notified that any disclosure, copying, distribution, or the taking of any action in reliance on this information, is strictly prohibited. If you have received this facsimile message in error, please immediately notify us by telephone to arrange for its return to us. Thank you.

Thank You For Your Business
ASTM C1231, ASTM C39, AASHTO T22